G. R. S. 59] GPB—15,000—20-12-13

GENERAL AND REVENUE SECRETARIAT.

1914-15
(Local Boards.)

File No. 132-14.

Serial Nos. 1-3. / Preserve

Papers Filed.

Month February 1915.

SUBJECT.

Adjustment of charges incurred in connection with the laying out of pipes in Sollebyle; Kadur Dtt.

PREVIOUS REFERENCES.

LB 229-12 (1-2)
LB 306-11 (1-4).
LB 105-13 (1-4).

LATER REFERENCES.

LB 242-14 BS 2-4 May 1915
LB 85-15 SS 1-3
LB 7-17 SS 1-4 B May 18

E Sulivan
18.3.15.

1911

G.R.S. 11] 1914-15

GENERAL AND REVENUE SECRETARIAT.

(LB)

NOTES.

File No. 132/14

FILE HEADING.

Adjustment of Charges incurred in connection with the laying out of pipes to Sollebyle. Kadur Dt-

From

The President District Board. Kadur District.

No. 157 Dated 30.8.14 Received 8.9.14

Diary No. 1911	Enclos.	Spare Copies.	Serial No. 1

BRIEF ABSTRACT OF LETTER.

Requests sanction to meet out of the grants for the current year an expenditure of Rs 1085-2-1 incurred in connection with laying out pipes to Sollebyle during 1913-14 as no provision was made therefor in that years' D.F. Budget

NOTES AND ORDERS.

The expenditure has been incurred and debited in the accounts for 1913-14. ~~Rs~~ and the item is placed under objection by the Comptroller. ~~The~~ The Comptroller has therefore to be authorized to admit the expenditure in the accounts for 1913-14.

NOTES—First Sheet.

GPB—35,000—15-6-12

G. R. S. 12]

General and Revenue Secretariat.

DS File No. 1911 132 of 1914-15

Serial No.

2) The procedure followed by the Executive Engineer is in direct contravention of the instructions conveyed in para 2 of G.O. No. 10125-8/DS 105-13-14 dated 9th April 191 and the Dy Commr's letter reveals that he does not comply with the reasonable requisitions of the Resident

3) May the Chief Engineer be requested to take suitable notice of the irregular procedure with a view that ~~those~~ it may not be repeated further. Sd/- for ~~Secretary~~ DS

8.9.14

4) 9/9 forwarded unofficially to the Chief Engineer for favour of opinion

Byrden.

for Secy.

11/9/14

No. 61 dated 11 Sept'14

GPB—10,000—13-6-14

1911 (4

G. R. S. 12]

General and Revenue Secretariat.

File No. 132 of 1914-15

Serial No.

1) May the Comptroller P.W. & Ry Accts be requested to State Whether the necessary adjustment has been effected in the accounts for 1913-14 or a reappropriation has to be sanctioned now to bring about the adjustment.

K.P.
25.11.14.

2) Forwarded unofficially to the Comptroller P. W. & Ry Accts for favour of opinion

By order
Asst Secy
2/12/14 Dy Secy 4.

11.8.68.998 2.12.14

3) The expenditure which is under suspense and which will be charged to District Funds this year is Rs.1158-12-6(including Establishment and Tools and Plant charges). Provision to this extent may be made in the District Board Budget under "A Public Works" and in ~~part of~~ the Public Works Budget. If any additional expenditure is to be incurred this year (the work is not yet complete) provision therefor will also be necessary.

Deputy Comptroller,
P. W. and Ry. Branch.

TW 2/12/14 ICD 1/12/14

* Work 982-0-3
Establishment at 10 p.c. 98-3-3
Tools & Plant at 5 p.c. 4-14-1
Total ... 1085-2-1
Difference between 17½ & 10 p.c. 73-10-5
make Estbt as the Work is classed under District Fds
Total 1158-12-6

NOTE—Contn. sheet.

GPB—03,000—15-9-14

G R. S. 12]

General and Revenue Secretariat. | LB File No. 132 of 1914-15

Serial No.

does not appear to be liable by Secy)

Asst 17.12

15) I agree with the Asst Secretary & a note may be noted & the 2nd number for approval.

16) I read in a Press communique the other day that the Bombay Govt have decided not to demand supervision and other charges. The P. W D do not maintain any separate establishment for St Fund works and the charge of 18 per cent seems to be high. I shall be much obliged if the Asst Secy will kindly get the Bombay Govt order I have referred to & put up a further note in the subject.

24.1 Asst 29/12

Will be attended to separately.

17) Draft put up for orders.

K.P.(18) 22.12.14. In favour of Concurrence Asst 23/12

Bo. Sec. Bo II) 19) Put up under flag A.

Secd Asst 29/12 Bo IV) 20) Attention is invited to G.O. No. 4449-58/L.7. 210-92 dated 23.10.1895 & G.O. No. 482-508-2640-66 dated 29.5.1899 P.W.D

The D.P.W & Bo II may kindly be consulted in regard to waiving the charges in acct of Establishment of Forest Plants.

Ellis 983 of 14.

T

S

NOTE—Contn. sheet.

Secd to Bo II

Asst

W.P. 4.1.15.

R. S. 12]

General and Revenue Secretariat. | KB File No. 132 of 1914-15

Serial No.

21) Subd. with refees called for.

B/Un 13/1/15

22) It would be an inconvenient precedent to waive the Contribution on account of Estt Charges which has been fixed at a uniform rate for all undertakings. If in individual instances it is considered that the Contribution should be waived would it not follow that in other cases it may have to be more than 18½%?

7

84b Reject)

Sg. 1871

23) In the present Case the expenditure does not represent only the value of materials the PWDept has executed work and has used up the materials on it. There is no reason why the percentage levy on acct of Estabt and Tools and Plant should be waived. The rate levied is less than that borne by Govt in respect of works executed from Govt funds & any waiving or reduction of the present rate which is itself a Concession will tend to increase the corresponding charges

NOTE—Contn. sheet.

GPB—25,000—2-11-14

372 (9

G. R. S. 12]

General and Revenue Secretariat. | LB File No. 132 of 1914-15

Serial No. 28

The original project was got up at the instance of the District Board and was approved by them in May 1911.

2 Please see President's letter no. 384 dated 27 April 1912 in LB 306-11 Sh 1-4 B July 1912.

K.P. Nm 28 4.2.15 By see 4/

Bm 5/2

1st Member

Draft appd: by First member 14.2.15.

Bm 5/4/15

Bm 17/2

3 The President & D. Kader
" Chief Engineer
" Comptroller, Civil branch
" Comptroller, P.W.D. Ry branch

No 6481-4 dated 22.2.15.

Directs that the further progress of laying out pipes to Sollebyle should be stayed pending the submission of the alternative project promised by the Executive Engineer and requests the President to forward a formal reappropriation statements providing funds for adjusting the expenditure already incurred.

NOTE—Contn. sheet.

GPB—25,000—2 11-14

the Executive Engineer was requested to intimate the actual pro-
-gress made and also the amount debited to the Civil Department.
He replied on 12-4-1914 to the effect that the payments made were
only on materials and the work had been started just then. His --
attention was then invited to Government Order No. 10125-8/LB.105
-13-4 dated 9th April 1914 directing that before debiting the out
-lay to Civil Department the Executive Engineer should forward --
bills and he was also requested to send bills in the present in-
-stance which he has not complied with till now. He however inti-
-mated on the 16th July 1914 that an outlay of Rs. 941-9-7 was
incurred up to the end of May 1914 and on the 23rd July 1914 that
a further sum of Rs. 143-8-6 was debited in the accounts for June
1914. Thus the total expenditure as intimated is Rs. 1085-2-1.

The District Board before whom the matter was placed at their
meeting on the 12th Instant have accepted the charge . Copy of
their resolution is herein enclosed.

As the work has been executed and is not sanctioned in the
budget for 1914-1915 I request that sanction of Government may --
kindly be accorded to meet the charge out of the allotment sanc-
-tioned for incomplete works under "B.Public Works to be executed
by the Civil Department " in the budget for the current year.

I have the honor to be,
Sir,
Your most obedient Servant,

President, District Board,
Kadur District.

Encl to LB 132-14-1

2

KADUR DISTRICT.

Proceedings of the Meeting of the District Board convened at Chikmagalur on wednesday the 12th August 1914.

----------00000000-------

Present. K.Krishna Iyer Esquire, President.

****

EX-OFFICIO MEMBERS. PRESENT.

2. Mr. Naringa Rao Purnaiyya, Treasury Assistant Commissioner.

3. Mr. B.T.Kesavaiyengar , Sub Divisional Assistant Commissioner

4. Mr. K.Narayana Rao , Deputy Inspector of Schools.

EX-OFFICIO MEMBERS, ABSENT.

5. Mr. K.Ponnappa. Executive Engineer.

6. Mr. G.S.David, District Medical Officer.

7. Mr. M.G.Samuel, District Sanitary Officer.

NON-OFFICIAL MEMBERS. PRESENT.

8. Mr. Baba Sab.

9. Mr. Davood Sab.

10. Mr. L.P. Kent.

11. Mr. S.N. Chokanna

12. Mr. Yejman Rama Batta.

13. Mr.Puradappa.

14. Mr. Sidde Gowda.

15. Mr. T. Sreenivasa Rao.

NON- OFFICIAL MEMBERS. ABSENT.

16. Mr. K. Keshavamurti.

17. Mr. H. Krishna Rao.

18. Mr. I. Santappa Setty.

19. Mr. C. Sreenavasa Rao.

20. Mr. P. Veerappa.

21. Mr. Patnagere Ranganna.

22. Mr. Boggavalli Guru Rao.

23. Mr. Javali Ganasha Rao.

24. Mr. F.M. Hamilton.

25. Mr. F.J. Parton.

26. Vacant.

X X X X X X

22. READ:- Letter No. 401/JAM.dated 17th July 1914 from the Comptrller in Mysore and also docket No.205 dated 16th July 14 regarding the outlay incurred in connection with laying out of pipes to Sollebyle Village.

RESOLUTION:-Resolved that the expenditure incurred be met from

3

from the provision made for incomplete works with the observation that the attention of the Executive Engi-neer be again invited to Government Order No. 10125-8/ LB. 105-13-4 dated 9th April 1914.

SD/- K.Krishna Iyer

President, District Board

Kadur District.

* C O P Y *

President, District Board,

Kadur District.

Encl. No 2 6

Letter No.7593 dated the 22nd October 1914 from the Superintending Engineer, Northern Circle, to the Chief Engineer of Mysore, Bangalore.

$$ $$ $$

I have the honor to report that an estimate for Rs.1000 was sanctioned by Government in the Revenue Department in July 1912 for laying out pipes for the water supply to the Sullebyle village and the Deputy Commissioner forwarded the same to the Executive Engineer, Kadur Division, for execution. As there was no provision for establishment and tools and plant charges, the estimate was revised and approved of by Government for Rs.1,380/- An outlay of Rs.1,080 is said to have been incurred on this work till now mostly on materials.

The Executive Engineer now submits a report stating that the proposals to supply water by pipes was found to be a failure and the work in consequence is kept in abeyance. Copy of Executive Engineer s report No.429 dated 22.7.1914 is herein enclosed for information.

A modified project from Sita stream which is a perennial one, is being investigated by the Executive Engineer. The original site from which the water was proposed to be supplied and the present proposal is shown in the enclosed tracing marked A & B. The Executive Engineer has been requested to report the result of his investigation early which has not yet come to hand. An urgent reminder has been sent to him to expedite its submission. There is no use of spending Rs.1,380 on an undertaking which is not likely to prove

7

satisfactory. The revised proposals will be submitted for orders on receipt.

++ ++

Letter No.429 dated the 22nd July 1914, from the Executive Engineer, Kadur Division, to the Superintending Engineer, Northern Circle.

++

I have the honor to report that the source A from which water was proposed to be supplied to the town by pipes was found to be a failure. I inspected the works on 15th and 16th July 1913 and 15th to 17th April 1914 and lastly on the 19th and 20th June 1914 and on examination I found in April the supply was so small that the people of the town who use this water were put into much inconvenience and in June, there was no water at all. By enquiry it was found that there will be supply from this source & from July to February and that too, only to a part of the town. From February to June, there is trouble for water. Then the water from Sita stream is used.

Hence the object for which this project was proposed will not be attained and is likely to prove a failure. Hence I have ordered the work to be kept in abeyance and have instructed the Assistant Engineer, No.5 Sub Division to investigate a project from Sita stream which is perennial.

In the tracing enclosed, the site marked A is the site from which the water was proposed to be supplied and the site B is the one to be investigated.

The estimate sanctioned is for Rs.1,380 and the expenditure is Rs.1,085 mostly on materials i.e. pipes etc., and

8

which can be utilised for the new project which is under investigation. Further report will be made later on.

++ ++ ++

"Copies"

Assistant Secretary to Government,

Public Works Department.

ARA.

Enclosure 9

Letter No.642 dated the 11th October 1914, from the Executive Engineer, Kadur Division to the Chief Engineer of Mysore.

$$ $$ $$

With reference to your No.9378 dated the 8th instant regarding the irregularity in the procedure adopted in debiting the outlay on "Laying out pipes to Sollebile village to Civil Department" I have the honor to state that the Government Order No.9056-9/LB (229-12) dated 15.5.1913 quoted does not specify that the outlay has to be debited to Civil Department to be accounted for under B.P. Works in the District Fund Budget. The order seems to mean that the outlay has to be debited to District Fund A Public Works. But the outlay was being debited to Civil Department as per Superintending Engineer's No.4310 dated 25.6.1913 (a copy of which is herein enclosed for information).

2. The progress on the work was not intimated to the President till it was asked probably due to the officer being advised of the outlay as they are debited by the Comptroller.

3. Since the bills are furnished to the Comptroller, Public Works and Railway Branch, in support of payments and as the same are forwarded to the President through the Comptroller for acceptance of the charge, I do not understand what the President means when he says that the bill is not sent to him.

10

4. When I represented the whole matter to Comptroller, Public Works and Railway Branch in my letter No.247 dated 28.8.1914, he required in his No.1713/G.A.II.194 dated 12.9.1914 (a copy enclosed) to withdraw the debit to Civil Department by debiting the charge to District Fund. This was accordingly done in the accounts for September 1914 and the President requested to arrange for transfer of funds.

5. The actual outlay on the work up to date is Rs.982.0.3 and 18% on the same is Rs.176.12.3 and the total expenditure therefore is Rs.1,158.12.6 up to date and not Rs.1,085.2.1 as intimated. The latter figure is incorrect as the establishment charges were calculated at 10% as if for any Civil Department works instead of at 17½% as per Government Order.

I therefore request that you will be kind enough to address the Government to transfer to "A Public Works to be executed by P.W.D." as per P.W.Comptroller's reference, the above sum specified by me.

++ ++ ++

Docket No.4310 dated 25th June 1913 from the Superintending Engineer, Northern Circle, to the Executive Engineer, Kadur Division.

++ ++

Executive Engineer's No.247 dated the 8th June 1913, submitting for approval a revised estimate amount-ing to Rs.1,380/- for laying out pipes for Water Sup-ply to Sollebile Village, Koppa Taluk.

++ ++

In returning the revised estimated received with the above, duly approved for Rs.1,380/-, has the honor to inform the Executive Engineer that he may address the President, District Board, to obtain sanction of Government to the establishment and tools and Plant charges which amount to Rs.237/- raising the estimate amount from Rs.1,380/- to 1,617/-

2. The outlay on the work including the establish-ment and tools and plant charges may be debited to Civil Department as already intimated in this office No.6480 dated 31.10.1912.

12

Docket No.6480 dated 31st October 1912, from the Superintending Engineer, Northern Circle, to the Executive Engineer, Kadur Division.

++ ++ ++

With reference to his No.520 dated 26th September 1912, has the honor to return the sanctioned plan and estimate for laying out pipes to the Sollebile village received with his No.474 dated the 6th idem, and to inform the Executive Engineer that he may carry out the work debiting the outlay to Civil Department including the establishments and tools and plant charges regarding which the Deputy Commissioner may be addressed and his reply communicated to this office in due course.

++ ++ ++

13

Dated the 12th September 1914.

Docket No.1713/G.A. II No.194,, from the Comptroller, Public Works and Railway Branch, to the Executive Engineer Kadur Division.

++ ++ ++

Adverting to his letter No.247 dated 28th August 1914 forwarding copy of letter No.291 dated 26th May 1913 received from the President, Kadur District Board, has the honor to state that the debit to Civil Department on account of water supply to Sollebile town entered in his account may be with-drawn and the amount spent directly debited to the P.W.D., portion of District Fund Budget of the Kadur District Board. Arrangements should be simultaneously made for transfer of the necessary grant to P.W. Budget, Vide, para 478 of the Mysore Treasury Manual.

G. R. S. 27]

GENERAL AND REVENUE SECRETARIAT.

(Continuation sheet draft form.)

16

observe that the expenditure to be adjusted amounts to Rs 1158-12-6 including charges on account of Establishment and Tools & Plant and not Rs 1085-2-1 as reported by the President.

2. The President is requested to forward, early, a formal reappropriation Statement through the Comptroller providing funds to meet the charge.

3. Further progress of the project sanctioned in May 1913 should be stayed pending order on the alternative project referred to in the submission, which should be expedited. It is presumed that the bulk of the materials purchased will be useful for the alternative project that may be got up

14/7/15

for Secy

To

The President D.F.B.D. Kadur

" Chief Engineer

" Comptroller Civil Deptt

" Comptroller P.W.D. Accts.

GPB—12,000—15-2-13.